

**GOVERNMENT OF ANDHRA PRADESH
ABSTRACT**

Social Welfare Department - Engineering Wing - Construction of additional infrastructure facilities to Z.P.H.S. at Kamtam(V), Nandipet(M) in Nizambad District - Post-facto extension of time to the work upto 31.10.2008 - Sanction - Orders - Issued.

SOCIAL WELFARE(SCP.II.2) DEPARTMENT

G.O.Rt.No. 896

**Dated.11.12.2008.
Read:-**

**The Engineer-in-Chief, Tribal Welfare, Hyderabad, letter
No.TA3/AEE21/3270/2008, dated.22.10.2008.**

ORDER:-

In the circumstances reported by the Engineer-in-Chief, Tribal Welfare, Hyderabad in the reference read above, Government hereby grant post facto approval for extension of time, for the work relating to construction of additional infrastructure facilities to Z.P.H.S. at Kamtam(V), Nandipet(M) in Nizambad District upto 31.10.2008 duly imposing penalty of Rs.46,125/- subject to following condition:-

The Engineer-in-Chief, Tribal Welfare, Hyderabad has to obtain an undertaking from the Contractor to the effect that no excess/escalation charges will be claimed to the said work.

2. The Engineer-in-Chief, Tribal Welfare, Hyderabad shall take further action as directed above.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

**V. NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT**

To
The Engineer-in-Chief, Tribal Welfare, Hyderabad.
SF/SC.

//Forwarded :: By Order//

SECTION OFFICER.